

Barefoot & Company, Inc.

Date Ordered:

Meas:

Contractor:

Install:

Job Address:

Superintendent:

Plan:

Phones:

SMS/CUSTOM/WOOD JOB INSPECTION FORM

VERIFICATION & STATUS OF WORK	OBSERVATION
S/M/S/Custom/Wood Job Ready Verification (Y or N) <input type="checkbox"/> Countertops <input type="checkbox"/> Painted <input type="checkbox"/> Cabinets <input type="checkbox"/> Marble/Tile <input type="checkbox"/> Floors <input type="checkbox"/> Holes Drilled (if applicable, for med cab)	Discrepancy: Action Taken: Name & Date: <small>*use blank space to note discrepancy/issue and action taken</small>

Work In Process (Y or N)-----Installer To Complete	
<input type="checkbox"/> Safety Equipment Checked <input type="checkbox"/> Installation Areas Checked	Name & Date:

Self/Final Inspection (Y or N)-----Installer To Complete	
<input type="checkbox"/> QAR Complete	Issue: Action taken: Name & Date:

Area Manager Final Inspection (if applicable)				
<input type="checkbox"/> QAR Complete <input type="checkbox"/> Safety Inspection Complete	Issue <table style="width: 100%;"> <tr> <td style="width: 60%;">Monthly Hotspot identified here(circle)</td> <td style="width: 20%; text-align: center;">YES</td> <td style="width: 20%; text-align: center;">NO</td> </tr> </table> Qualified Inspector Signature & Date	Monthly Hotspot identified here(circle)	YES	NO
Monthly Hotspot identified here(circle)	YES	NO		

NOTES/PROBLEMS (use other side if necessary)

All noted problems and outstanding items have been completed:
 Signature & Date:

QAR	
MIRRORS	Mirrors & outlet covers installed properly & hung at proper height. Clips spaced properly. Mirrors are clean & defect free.
SHOWERS	Door correct color/glass type. Silicone barrier palce under both ends of bottom track. Jambs level & plumb. Metal scratch/defect free. All stickers removed & tempered logo visible on glass. Drip cap installed at proper angle, siliconed w/silicone stopper at each end. Final silicone adhered & debris free.
SHELVING	Drilled correctly according to work order. Hardware inserted straight, flush, properly & not sunken into sheetrock. All shelves level & damage free w/ all end caps in place. Braces spaced no less than 28" apart & no more than 32" apart w/ downclip at each brace. Floor supports correctly installed (if applicable). No pipes penetrated. Builder notified of any misdrilled holes.
BATH ACC	Accessories installed in proper locations, level, flush to wall, in good working condition & defect free. Short screws used on paper holders installed on cabinets (if applicable). Shower rods installed fully (not left in tubs).
	Barefoot Area Manager has been notified of any problems.